BRUHAT BENGALURU MAHANAGARA PALIKE

TIME EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN THE DUE DATE.

Sl.No	Description				
1	Name of the Work	**Construction of RCC culvert & U Shape drain for secondary SWD drains near Divya engineering works at Kammagondanahalli in Ward No.12**			
2	Estimated Cost , Sanction No & date	150.00 Lakhs			
		TS:No:CE/SWD/TECH/101/2016-1,7 Dt:23.08.2016			
		AS:No:CE/SWD/ADMN/99/2016-17, Dt:23.08.2016			
3	Tender Amount	Rs. 1,33,58,570/-			
4	Name of Contractor	Jayamma K			
5	Agreement No & date	EE/SWD/DHZ/AGMT/0/2017-18, Dt:04-01-2018			
6	Work Order No & date	EE/SWD/DHZ/WO/0/2017-18, Dt:04-01-2018			
7	Time for completion	03.07.2018			
8	Date of Application of contractor requesting for Extension	02.07.2018			
9	Date of recept of Application in sub division	03.07.2018			
10	Whether time extended previously	No			
11	Progreess Achived by the contractor during the the Original period	Cumulative progress	Physical progress	Upto date financial progress	Remarks
	Progreess(Rs:13358570)				
	1. 1/4 time Rs		15%	NIL	
	2. 1/2 time Rs				
	3. 3/4 time Rs				
	4. Completed Cost of work in Rs. With in the Tender period (Measurement Already recorded)				
	5. Upto date progress				
12	Due date of starting the work	04.01.2018.			
13	Due date of completion the work	03-07-18			
14	Date of completion the work	Proposal upto 20.02.2019.			
15	Progress achiveed during the first Extension	NA			
16	Time Extension for which are applied	NA			
17	Time Extension Recommended	20.02.2019			
18	Whether Original Application of Contractor Enclosed	Yes, Enclosed			

19	The balance work to be Executed	NIL
20	Approxiimate time required for completion of work	Completed the work
21	Work charge Establishment Expenditure incurred after Expiry of the due date of completion	NA
22	Whether notice issued as per clause - 2 of Agreement	NA
23	Whether reply received if so what action Contractor taken	NA
24	Rate of fine recomanded by Asst, Executive Engineer	As there was land dispute from the Owner adjecent to storm Water Drain and the work was delayed by 07 months. Hence they could not complete the work in the stipulated period. In view of this and considering the genuine condition of the case. Extenstion of time may please be granted upto 20 th February 2019 with out any penalty.
25	Remarks of Executive Engineer	AEE recommondation may please be considered and the time can be Extended **20 th February 2019** with out any penalty.

Asst, Engineer,
SWD,Dasarahalli.

Asst. Executive Engineer
SWD, Dasarahalli. 8/11/18

Executive Engineer 8/11/18
SWD, Dasarahalli

E.O.T.

Chief Engineer
SWD

8/11/2018